



**ORRS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-2),
OVER THE CONODOGUINET CREEK
HAMPDEN TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

August 19th, 2019

Report # 8

CONSTRUCTION SCHEDULE

- Bid Opening: November 1, 2018 (Complete)
- Pre-Construction Utility Relocations: December 2018 to May 2019 (Complete)
- Construction*:
 - Phase 1 Bridge Construction: August 2019 to March 2020
 - Phase 2 Roadway Approach Construction: March 2020 to April 2020
 - Phase 3 Bridge Demolition: April 2020 to October 2020

** Contingent on timely utility relocations, weather, and stream conditions*

UPCOMING ACTIVITES

- Install new waterline
- Form and pour stem for Pier 1 & Pier 2 (see progress photos below)



Temporary Stream Diversion - Looking South



Construction of New Bridge Piers No. 1 & 2 - Looking Northeast