



**ORRS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-2),  
OVER THE CONODOGUINET CREEK  
HAMPDEN TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

**October 15<sup>th</sup>, 2019**

**Report # 10**


**CONSTRUCTION SCHEDULE**

- Bid Opening: November 1, 2018 (Complete)
- Pre-Construction Utility Relocations: December 2018 to May 2019 (Complete)
- Construction\*:
  - Phase 1 Bridge Construction: October 2019 to March 2020
  - Phase 2 Roadway Approach Construction: March 2020 to April 2020
  - Phase 3 Bridge Demolition: April 2020 to October 2020

*\* Contingent on timely utility relocations, weather, and stream conditions*

**UPCOMING ACTIVITES**

- Pour Abutment 1 backwall
- Set beams (south side)
- Reset cofferdams



**Piers 1 & 2  
- Looking South -**



**Abutment 1 (foreground) and Piers 1 & 2 (background)  
- Looking North -**