



**ORRS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-2),
OVER THE CONODOGUINET CREEK
HAMPDEN TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

November 11, 2019

Report # 11

CONSTRUCTION SCHEDULE

- Bid Opening: November 1, 2018 (Complete)
- Pre-Construction Utility Relocations: December 2018 to May 2019 (Complete)
- Construction*:
 - Phase 1 Bridge Construction: November 2019 to March 2020
 - Phase 2 Roadway Approach Construction: March 2020 to April 2020
 - Phase 3 Bridge Demolition: April 2020 to October 2020

** Contingent on timely utility relocations, weather, and stream conditions*

UPCOMING ACTIVITIES

- South Side Work
 - Installation of deck overhang formwork
 - Complete relocation of cofferdams to north side of creek
- North Side Work
 - Install temporary drainage pipe
 - Excavate for Pier 3 and install formwork
 - Excavate for Abutment 2



Bridge Beams Set Across Spans 1 and 2
- Looking North -