



**ORRS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-2),
OVER THE CONODOGUINET CREEK
HAMPDEN TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

January 13, 2020

Report # 13

CONSTRUCTION SCHEDULE

- Bid Opening: November 1, 2018 (Complete)
- Pre-Construction Utility Relocations: December 2018 to May 2019 (Complete)
- Construction*:
 - Phase 1 Bridge Construction: January 2020 to March 2020
 - Phase 2 Roadway Approach Construction: March 2020 to April 2020
 - Phase 3 Bridge Demolition: April 2020 to October 2020

** Contingent on timely utility relocations, weather, and stream conditions*

UPCOMING ACTIVITIES

- North Side Work
 - Strip Forms for Abutment 2 Stem
 - Backfill around Abutment 2
 - Continue installation of new waterline adjacent to Abutment 2
 - Stain Pier 3
- South Side Work
 - Continue installation of new waterline adjacent to Abutment 1



Concrete Pour for Abutment 2
- Looking Northeast -