



**ORRS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-2),
OVER THE CONODOGUINET CREEK
HAMPDEN TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

April 13, 2020

Report # 15

CONSTRUCTION SCHEDULE

- Bid Opening: November 1, 2018 (Complete)
- Pre-Construction Utility Relocations: December 2018 to May 2019 (Complete)
- Construction:
 - Phase 1 Bridge Construction: April 2020
 - Phase 2 Roadway Approach Construction: June 2020 to July 2020 *
 - Phase 3 Bridge Demolition: July 2020 to October 2020 *

** Dates shown above represent Contractor's schedule prior to project shutdown due to COVID-19. The County has since received authorization to restart the project and therefore construction work is anticipated to recommence once COVID-19 safety plans have been implemented.*

UPCOMING ACTIVITIES

- Install utility hangers on bridge
- Install utilities on bridge
- Underground utility relocations
- Install deck pans
- Roadway approach construction



Bridge Superstructure Construction
- Looking North -