



**WOLFS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-11),
OVER THE CONODOGUINET CREEK
MIDDLESEX TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

April 13, 2020

Report #8

PROJECT SCHEDULE

- Project Advertisement for Bids: November 7, 2019 (Complete)
- Bid Opening: December 12, 2019 (Complete)
- Construction Start: March 2, 2020 (Complete)
- Construction Status: (On-Hold)
- Construction Completion: April 14, 2021*

**Date shown above represents Contractor's schedule prior to the project shutdown due to COVID-19. The County has since received authorization to restart the project and therefore construction work is anticipate to recommends once COVID-19 safety plans have been implemented.*

UPCOMING ACTIVITES

- Bridge Demolition.
- **Contractor has placed the project on hold due to the ongoing health concerns. Project is currently anticipated to restart within the next week or two.**



Causeway
-Looking North-