



**WOLFS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-11),  
OVER THE CONODOGUINET CREEK  
MIDDLESEX TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

**March 17, 2020**

**Report #7**

**PROJECT SCHEDULE**

- Project Advertisement for Bids: November 7, 2019 (Complete)
- Bid Opening: December 12, 2019 (Complete)
- Construction Start: March 2, 2020 (Complete)
- Construction Status: (On-Hold)
- Construction Completion: April 14, 2021

**UPCOMING ACTIVITES**

- Clearing and grubbing has been completed to provide access to the site.
- Causeway has been constructed.
- Preparing for demolition of existing bridge.
- **Contractor has placed the project on hold due to the ongoing health concerns. Project is currently anticipated to be on hold for 2 weeks.**



Causeway  
-Looking North-