



**WOLFS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-11),  
OVER THE CONODOGUINET CREEK  
MIDDLESEX TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

**May 18, 2020**

**Report #9**

**PROJECT SCHEDULE**

- Project Advertisement for Bids: November 7, 2019 (Complete)
- Bid Opening: December 12, 2019 (Complete)
- Construction Start: March 2, 2020 (Complete)
- Construction Status: (On-Hold)
- Construction Completion: April 14, 2021\*

*\*Date shown above represents Contractor's schedule prior to the project shutdown due to COVID-19. The County has since received authorization to restart the project and therefore construction work is anticipate to recommends once COVID-19 safety plans have been implemented.*

**UPCOMING ACTIVITES**

- The project resumed construction on 4/20/2020 following the COVID-19 shutdown. Construction is progressing in accordance with the established COVID-19 safety plan protocols
- Since the last report, the existing bridge was demolished and the construction of the new bridge has commenced.
- Contractor is working on and will be progressing the Abutment and Pier construction.



Causeway and Pier Construction  
-Looking South-



Pier 2 Forming and Rebar Construction  
-Looking East-