



**WOLFS BRIDGE (CUMBERLAND COUNTY BRIDGE # C-11),
OVER THE CONODOGUINET CREEK
MIDDLESEX TOWNSHIP, CUMBERLAND COUNTY, PENNSYLVANIA**

July 21, 2020

Report #10

PROJECT SCHEDULE

- Project Advertisement for Bids: November 7, 2019 (Complete)
- Bid Opening: December 12, 2019 (Complete)
- Construction Start: March 2, 2020 (Complete)
- Construction Status: 45% Complete (In Progress)
- Construction Completion: April 14, 2021*

**Date shown above represents Contractor's schedule prior to the project shutdown due to COVID-19. The Contractor reserves the right to extend this date if needed due to the delays caused by the COVID-19 shutdown.*

UPCOMING ACTIVITES

- The Contractor is mostly complete with the abutment and pier construction. These items will be finishing up in preparation to set the bridge beams in mid-August.
- The concrete deck construction will proceed following the bridge beam setting.



Abutment and Pier Construction
-Looking South-



Pier Construction
-Looking North-